

RASHTRIYA ISPAT & REFINERY WORKS

Unit 300 - Field Inspection & Vessel Round Report

Report No.: FIR/U300/2026/0847
Date: 27-Aug-2026
Shift: B (14:00 - 22:00)
Inspected By: S. Bhosale, Field Operator
Verified By: N. Iyer, Shift In-Charge
Area: Unit 300 - Surge Drum & Knockout Drum

Observations

1. V-301 Surge Drum level gauge reading steady at 62%, no visible leakage at flange joints. Insulation intact.
2. V-302 Knockout Drum local pressure gauge reads 8.9 kg/cm2, against normal operating range of 7.5-8.0 kg/cm2. Slightly on the higher side - recommend cross-check with control room DCS reading.
3. PSV-602 relief valve tag and seal wire found intact. Last calibration date tag shows 12-Mar-2026, next due 12-Mar-2027.
4. Minor weeping observed at gland packing of drain valve on V-302 bottom nozzle. Rate approx 2-3 drops per minute. Not hazardous, but recommend re-packing at next shutdown window.
5. Area housekeeping satisfactory. Fire extinguisher (DCP, 9kg) near V-301 inspected, tag valid till Nov-2026.
6. Ambient noise level near compressor house higher than usual; suspect loose panel on acoustic enclosure of C-401 - to be checked by mechanical.

Readings Logged

Tag	Parameter	Reading	Normal Range	Remarks
V-301	Level	62 %	50-70 %	Normal
V-302	Pressure	8.9 kg/cm2	7.5-8.0 kg/cm2	High - recheck
PSV-602	Set Pressure	12.0 kg/cm2	12.0 kg/cm2	OK, sealed
V-302	Drain Valve	Weeping	Nil leakage	Repack at SD

Recommendation: Cross-check V-302 pressure with DCS; raise maintenance notification for gland packing replacement on V-302 bottom drain valve at earliest opportunity.

Signature (Field Operator): _____

Signature (Shift In-Charge): _____